





ID	Task Name	Start	Finish	Timeline (2023 Nov to 2024 Apr)																											
201	Estrichboden schleifen	2024-04-03	2024-04-03	Estrichboden schleifen 2024-04-03																											
202	Vinylplatten verlegung	2024-04-03	2024-04-04	Vinylplatten verlegung 2024-04-04																											
203	Installation von Sockelleisten	2024-04-04	2024-04-04	Installation von Sockelleisten 2024-04-04																											
204	L0.08 (Eingangshalle)	2023-11-21	2024-04-08	L0.08 (Eingangshalle)																											
205	Decken & Wände	2023-11-30	2024-03-29	Decken & Wände 45%																											
215	Boden	2023-11-21	2024-04-08	Boden 13%																											
218	Grundierung1	2024-04-04	2024-04-05	Grundierung1 2024-04-05																											
219	Verlegen von selbstnivellierender Spachtelmasse 3 mm	2024-04-05	2024-04-05	Verlegen von selbstnivellierender Spachtelmasse 3 mm 2024-04-05																											
220	Estrichboden schleifen	2024-04-05	2024-04-05	Estrichboden schleifen 2024-04-05																											
221	Vinylplatten verlegung	2024-04-05	2024-04-05	Vinylplatten verlegung 2024-04-05																											
222	Installation von Sockelleisten	2024-04-05	2024-04-08	Installation von Sockelleisten 2024-04-08																											